

December 2023 CIP Report

PROJECT	STATUS	COMMENTS
BOND PROJECTS		
DAM 14 <i>Meadow Lake</i> Phase 1: Embankment	CONSTRUCTION DALRYMPLE SCHNABEL HDR (Insp)	Construction is nearing substantial completion. Cleanup and revegetation efforts are ongoing. Anticipated project completion in Spring 2024. New bubbler still operating off solar power, M&C is performing final power installations for Oncor to install the new meter.
DAM 14 <i>Meadow Lake</i> Phase 2: Aux Spillway	DESIGN HDR	HDR's subconsultant Terracon will perform additional borings to define rock / soil variability within auxiliary spillway so that final design can begin.
DAM 16 <i>CR 112</i> Rehabilitation	DESIGN TBD	Scoping preliminary engineering efforts with HDR.
DAM 22 <i>CR 139</i> Rehabilitation	CLOSE-OUT JERDON FREESE & NICHOLS	Fencing is complete and grass is continuing to grow. Temporary construction easements have been released. Final completion anticipated in Spring 2024.
DAM 101 New Dam	CONSTRUCTION SUNDT AECOM HDR (CEI)	Foundation excavation for the auxiliary spillway is nearing completion and rebar cages are being assembled for the first grade beams. Anticipated substantial completion is Summer 2025.
NON-BOND PROJECTS		
BLOCK HOUSE CREEK Channel Improvements	CEDAR PARK Partner Project	Participated in updated project concept meeting scheduled in late September 2023. Awaiting concept and schedule for renegotiation of Cedar Park agreement for revised project scope and schedule.