

May 2023 CIP Report

PROJECT	STATUS	COMMENTS
BOND PROJECTS		
DAM 14 <i>Meadow Lake</i> Phase 1: Embankment	LETTING SCHNABEL	Selected Dalrymple as the best value proposer and finalizing negotiations for construction contract. Coordination ongoing with Oncor for utility line abandonment / new power location and CORR for bubbler relocation.
DAM 14 <i>Meadow Lake</i> Phase 2: Aux Spillway	DESIGN SCHNABEL	On Hold pending execution of Phase 1 construction contract.
DAM 16 <i>CR 112</i> Rehabilitation	DESIGN HALFF	Additional analysis and 30% design efforts on hold. Reaching out to property owner for input on scope assessment options.
DAM 22 <i>CR 139</i> Rehabilitation	CLOSE-OUT FREESE & NICHOLS JERDON	Lake refilled. Substantial Completion issued in April 2023. Revegetation ongoing and final fencing anticipated in May.
DAM 101 New Dam	CONSTRUCTION AECOM SUNDT	Construction contract with Sundt executed and USACE, TCEQ Dam Safety, WPAP and WCCF permits received. Preconstruction meeting held on 5/3/23. Construction starting in May 2023.
NON-BOND PROJECTS		
BLOCK HOUSE CREEK Channel Improvements	CEDAR PARK Partner Project	Final design and modeling efforts are ongoing. 60% PS&E is due in June 2023.